

Ref	Location	Detail	Action	Works Progress	Start Date	End Date
1	A4046 Aberbeeg Road	Section of road slip	Replace an area of defective carriageway and provide additional supports (52 piles) to bridge over the settled section of slipped embankment. Work includes site investigations, traffic management, reinstatement works	Complete	20.07.20	25.09.20
2	Aberbeeg River Embankment	Collapse of the block stone river wall	Engineering support to the embankment at the confluence of the two rivers to ensure the river is directed away from the terrace housing south of the collapse.	Complete	22.06.20	08.07.20
3	Briery Hill Hillside	Tension cracking/slip	Re-profile land and provide drainage to protect the near-by terrace housing	Design Stage	Feb-21	Mar-21
4	Church Lane	Road Slippage	Rebuild an area of carriageway and provide additional drainage blanket	At present only a temporary reinstatement has been undertaken	Feb-21	Mar-21
5	Cwmtillery Culvert	Collapsed Culvert	Replace a 12m section of 2m diameter culvert at a depth of 7m. Construct 2 new access manholes. Reinstatement the surrounding area of land.	Culvert works Complete Landscaping to commence Nov	27.07.20	14.08.20
6	Schools - Roseheyworth	Drainage works/excavation	Roseheyworth - highway drainage crossing the site Redirect storm water due to collapsed pipework to existing storm drain, to include new pipework and rebuilding of catch pit /inspection chamber with concrete manhole rings and cover slab	Complete	18.02.20	17.06.20
7	Cwm Primary	Drainage works/excavation	Construct Land drain between playing fields and school	Complete	19.02.20	20.02.20
8	Llanhilleth Institute	Flooding	Clean out flooded basement area, remove carpets and renew	Complete	06.03.20	18.03.20

TOTAL