Date signed off by the Monitoring Officer: 20.09.23 Date signed off by the Section 151 Officer: 22.09.23

Committee: Cabinet

Date of meeting: 4th October 2023

Report Subject: Capital Budget Monitoring, Forecast For 2023/2024

Financial Year (As at 30 June 2023)

Portfolio Holder: Cllr S Thomas – Leader & Cabinet Member Corporate

Overview & Performance

Report Submitted by: Rhian Hayden – Chief Officer Resources

Reporting Pathway											
Directorate Manageme nt Team	Corporate Leadership Team	Portfolio Holder / Chair	Governanc e & Audit Committee	Democratic Services Committee	Scrutiny Committee	Cabinet	Council	Other (please state)			
	17/08/2023				04.09.23 (Briefing)	04.10.23					

1. Purpose of the Report

1.1 To provide Cabinet with an overview of each Portfolio's actual and forecast capital expenditure against funding approvals for the 2023/2024 financial year, as at 30th June 2023.

2. Scope and Background

- 2.1 This report provides details on the following:
 - Forecast financial position to 31st March 2024 across all portfolios.
 - Details of any significant adverse and/or favourable variances
- 2.2 This report forms part of the councils financial reporting framework.
- 3. Options for Recommendation
- 3.1 Option 1 (Recommended Option)

Members to consider the report and

- Provide appropriate challenge to the financial outcomes in the report.
- Continue to support appropriate financial control procedures agreed by Council.
- To note the budgetary control and monitoring procedures in place within the Capital Team, to safeguard Authority funding.
- 3.2 **Option 2**

Do not accept the report.

- 4. Evidence of how this topic supports the achievement of the Corporate Plan / Statutory Responsibilities / Blaenau Gwent Well-being Plan
- 4.1 This report supports the Forward-Looking Corporate Plan 2022/27 as it ensures effective forward financial planning arrangements are in place to support the Council's financial resilience. This is a key element to achieving "An ambitious and

innovative council delivering the quality services at the right time and in the right place".

- 5. **Implications Against Each Option**
- 5.1 Impact on Budget (short and long term impact)
- 5.1.1 The current capital programme is approximately £110m and is funded by: -

WG Grant - £77m Other grant funding - £12m Council Resources - £21m

It is forecast that expenditure of £63.89m will be incurred on capital projects / schemes during 2023/24, with the remainder allocated for use in future years.

The overall financial position as forecast at 30th June 2023 indicates a breakeven position against a total in year capital budget of £63.89m.

The overall position across all Portfolios is shown below: -

Total	Future	In year	Forecast	Actual	Forecast
Approvals	funding	funding	Expenditure	Expenditure	Variance
Q1			to	to 30/06/2023	underspent
(June			31/03/2024	(Month 3)	(
2023)					(overspent)
£000	£000	£000	£000	£000	£000
110,310	46,421	63,890	63,890	10,379	_
110,010	70,721	00,000	00,000	10,070	

5.1.2 Previous reports have identified overspends against the Childcare Offer – Swffryd Scheme project, totalling £72,248. A variation request has been submitted to Welsh Government for virement of funding from an existing approved scheme, that no longer requires the funding. It is anticipated that a decision will be made by Welsh Government Panel in July 2023. In anticipation of the variation request being approved, the project has been shown as fully funded. Officers will update members of the outcome in due course.

5.2 Risk including Mitigating Actions

- 5.2.1 Expenditure against external funding approvals needs to be maximised in order to avoid loss of funding. If significant delays in capital expenditure are anticipated or contract costs rise due to inflation pressures and the cost of living crisis, liaison with funding bodies will be required at the earliest opportunity in order to secure approval for funding re-profile.
- 5.2.2 If funding re-profile cannot be agreed and capital schemes are not kept within budget, then capital reserves may be committed beyond affordable levels, with the

- consequence that projects that have not yet commenced may be deferred or not undertaken, so impacting upon future Capital Programmes.
- 5.2.3 If capital schemes do not achieve the required level of expenditure within the correct financial year and project face significant delays, funding may be lost to the Authority and be detrimental to the Authority's chances of securing future funding.
- 5.2.4 The aforementioned risks are mitigated as far as possible through close working relationship with Budget Holders, Technical Services and external funding bodies such as Welsh Government. This ensures that where possible, funding is maximised or funding amendments are secured should the need arise
- 5.2.5 Where overall funding approvals are likely to be exceeded and additional compensatory funding sources cannot be identified, budget holders will initially report the consequences to the Corporate Leadership Team, including proposals to defer/delete other approved schemes.
- 5.3 **Legal** N/A
- 5.4 **Human Resources** N/A
- 6. Supporting Evidence
- 6.1 Performance Information and Data
- 6.1.2 The Capital Expenditure Report is attached at Appendix 1.
- 6.2 Expected outcome for the public
- 6.2.1 The report details the financial implications for the Council in providing capital investment for the communities of Blaenau Gwent.
- 6.2.2 All forecast overspends and underspends are managed in order that secured funding approvals are not lost and to mitigate any potential adverse impact upon future Capital investment in Blaenau Gwent.
- 6.3 Involvement (consultation, engagement, participation)

The Capital Programme is developed to support the Council's strategic priorities and is considered and agreed by full Council. Cabinet consider the budget monitoring reports on a quarterly basis and provide challenge as appropriate.

6.4 Thinking for the Long term (forward planning)

It is essential that all forecast overspends and underspends are managed in order that secured funding approvals are not lost and to mitigate any potential adverse impact upon the future capital programme.

6.5 **Preventative focus**

The Capital Services Team will continue their close working relationship with budget holders and external funding bodies to ensure that funding is maximised or funding amendments are secured in future financial years.

6.6 Collaboration / partnership working

The Capital Services Team works closely with budget holders in producing the financial forecast and with external funding bodies to ensure that where possible funding is maximised or funding amendments are secured should the need arise.

6.7 Integration (across service areas)
N/A

6.8 **Decarbonisation and Reducing Carbon Emissions**

The Council is committed to the Decarbonisation Plan to achieve a carbon neutral public sector by 2030. The Capital Programme currently contains schemes which promote the reduction of carbon emissions such as ReFIT, Electric Vehicle Charge Points, Innovation for Decarbonisation - WBRID and the purchase of Ultra Low Emission Vehicles. New Council buildings should be designed to the latest energy efficiency standards.

6.9 Integrated Impact Assessment N/A

7. Monitoring Arrangements

7.1 The Corporate Leadership Team and Cabinet consider the budget monitoring reports on a quarterly basis and provide challenge as appropriate.

Background Documents / Electronic Links

Appendix 1 – Capital Programme Expenditure – Quarter 1