Blaenau Gwent County Borough Council Cyngor Bwrdeistref Sirol Blaenau Gwent

Revised Delivery Agreement Cytundeb Cyflenwi Diwygiedig

Replacement Local
Development Plan
Cynllun Datblygu Lleol
Amnewid

September/ Medi 2020



Contents

	Page Numbers
Part 1: Introduction	2
Revised Delivery Agreement	2
Local Development Plan Review	2
Purpose of the Delivery Agreement	2
The Sustainability Appraisal (SA) & Strategic Environmental Assessment (SEA)	3
Habitat Regulation Assessment (HRA)	4
Evidence	4
Well-being of Future Generations Act	5
Tests of Soundness	5
Candidate Sites	5
Part 2: Timetable	7
Timetable for Delivery	7
Management of the LDP Process	8
Risks Management and Analysis	8
Supplementary Planning Guidance	9
Monitoring and Review	9
Part 3: Community Involvement Scheme	11
The Council's Approach	11
Who will we involve?	12
How will we involve you?	14
What we expect from you?	15
Plan Preparation and Consultation Stages	17
Appendices	
1 List of Consultees	24
2 Timetable for the Revision of the LDP	30
3 Risk Assessment	32
4 Profile and Characteristics of Local Population	34
5 Glossary of Terms	36

PART 1: INTRODUCTION

Revised Delivery Agreement

- The Blaenau Gwent Replacement Local Development Plan 1.1 (RLDP) Delivery Agreement was approved by Welsh Government on the 19th September 2018. Work had subsequently commenced which included pre-deposit participation (identification of Issues, Vision and Objectives and Growth and Spatial options, Call for Candidate Sites, development of the evidence base) and predeposit consultation (consultation of the Preferred Strategy). Though progress was 2 months behind the agreed timetable it was within the 3 month slippage period allowed. Blaenau Gwent County Borough Council were about to undertake a Second Call for Candidate Sites when the country went into Lockdown. The Council were advised by Welsh Government not to proceed with the Second Call for Candidate Sites due to difficulties with being able to undertake consultation in line with the Community Involvement Scheme identified in the Delivery Agreement. This meant that the Plan risked being found 'unsound' by and Inspector at Examination.
- 1.2 In July Welsh Government advised that it is now possible to proceed with the Plan. As the original timetable has slipped beyond the 3 months slippage allowed a revision of the Delivery Agreement timetable is required. The amended timetable is set out in Part 2 and Appendix 2. In addition to address issues with Covid-19 the Community Involvement Scheme has been amended to ensure the safety of staff and the general public. This is set out in Section 3. In addition the Risk Assessment in Appendix 3 has been updated.

Local Development Plan Review

- 1.3 A full review of the Blaenau Gwent Local Development Plan 2006-2021 (adopted November 2012) has been undertaken, the findings of which are set out in the <u>LDP Review Report</u>. The Review Report provides an overview of the issues that have been considered as part of the full review process and subsequently identifies changes that are likely to be needed to the LDP. It concludes by recommending that the LDP is replaced following the full revision process.
- 1.4 The adopted Blaenau Gwent Local Development Plan (November 2012) remains extant and will continue to provide the policy framework for the determination of planning applications while the RLDP is being prepared. This will remain in force until the 31st December 2021 or on adoption of a RLDP, if sooner.

Purpose of a Delivery Agreement

- **1.5** This document sets out how people will be given the opportunity to influence future development in Blaenau Gwent. It will explain how and when people will be involved and consulted in developing new planning policy for the area.
- 1.6 Planning is about ensuring people: live in decent homes; in clean and safe neighbourhoods; with access to parks, countryside and other public spaces. Planning is also about securing enough sites for industry, offices, shops, community facilities, sports and leisure, to make sure there are enough job opportunities and to help create a better Blaenau Gwent.
- 1.7 This Delivery Agreement is split into two parts:

The **Timetable** for producing the RLDP: This provides an indication of when different stages of plan preparation will take place. Definitive dates are provided up to the deposit stage and indicative dates for later stages. This section also covers how we intend to monitor the delivery agreement and the replacement plan.

The **Community Involvement Scheme** covers how we intend to involve the community in the preparation of the Local Development Plan. It outlines the Authority's principles of community engagement; its approach in relation to who, how and when we intend to engage with the community and stakeholders, how we will respond to representations and how these representations will inform later stages of plan preparation.

- **1.8** The Council is required to prepare a Draft Revised Delivery Agreement. In developing the Draft Revised Delivery Agreement the Council needs to:
- Revise and update the existing Delivery Agreement;
- Seek the views of selected key stakeholders on the draft document;
- Secure full Council approval for the draft revised Delivery Agreement;
- Submit to the Welsh Government for agreement;
- Revise, where required, following response from Welsh Government;
- Publish on the Council website; and
- Review the Delivery Agreement on a regular basis.

Preparation of the RLDP

1.9 In preparing the RLDP the Council aim to achieve the following objectives:

- undertake an integrated sustainability appraisal into the plan making process in order to facilitate sustainable development where the seven well-being goals and 5 ways of working have been integral in the process;
- secure early and effective community involvement to enable the consideration of wide ranging views and the building of a broad consensus;
- deliver a fast and responsive approach to plan-making;
- produce a plan that is strategic, concise and distinctive in setting out how the County Borough will develop and change; and
- deliver sustainable development based on a clear understanding of infrastructure requirements, availability of resources, viability and market factors.
- 1.10 The preparation of the RLDP will have regard to relevant legislation policies and other initiatives at the European; national, regional and local level. The newly adopted Blaenau Gwent Local Well-being Plan (LWBP) will be of particular importance at the local level. The LWBP relates to the economic, social, environmental and cultural well-being of Blaenau Gwent and will have clear links with the LDP where it relates to land use planning.

The Sustainability Appraisal (SA) & Strategic Environmental Assessment (SEA)

1.11 A Sustainability Appraisal (SA) incorporating Strategic Environmental Assessment (SEA) is a statutory requirement of LDP preparation, in order to assess the environmental, social and economic implications of the plan's strategy and policies. The SA/SEA process is utilised to ensure that policies in the LDP reflect sustainable development principles and take account of the

significant effects of the plan on the environment. SA, incorporating SEA, was an iterative process throughout the preparation of the adopted LDP and is reflected in the Plan's proposals and policies.

- **1.12** The Council will undertake an integrated Sustainability Appraisal (ISA) of the RLDP where the seven well-being goals and 5 ways of working have been integral in the process. In doing so, the Council will work closely with the environmental consultation bodies NRW and Cadw as required under the SEA regulations.
- **1.13** There will be the opportunity for involvement at the various stages of the development of the ISA and this is shown in the tables on pages 17-23.
- **1.14** The ISA, incorporating the SEA will be undertaken as follows:
- A Sustainability Scoping Report will identify the existing sustainability issues in Blaenau Gwent and provide baseline information along with a review of plans, policies, programmes and strategies. The existing SA indicators and objectives will be revised and updated as necessary. A revised Sustainability Framework will be produced.
- An Initial Integrated Sustainability Appraisal Report (ISAR) –
 will predict and evaluate the effects of the LDP options,
 spatial strategy and strategic policies on the social
 environmental and economic objectives as set out in the
 Scoping Report. The ISAR will be published at the same time
 as the Preferred Strategy and updated when the Replacement
 Deposit LDP is prepared.
- A Final Integrated Sustainability Appraisal Report (ISAR) will bring together all elements of the SA and take into account the binding recommendations of the Planning Inspector. The

- Final SAR will be published following receipt of the Inspectors Report.
- A Sustainability Appraisal Adoption Statement will be published to explain how the sustainability considerations and the Sustainability Assessment have been taken into consideration in the production of the RLDP.

Habitats Regulations Assessment

- 1.15 In accordance with the Habitats Directive 92/43/EEC, the impacts of any land use Plan on the conservation objectives of a European Site are to be assessed by means of an Appropriate Assessment. Though there are no European Sites within the borough there are a number in the wider area that development may impact upon. It is intended that the process will run concurrently with the plan making process and form an iterative part of plan preparation.
- **1.16** There are two stages of Habitat Regulation Assessment:
- Screening
- Habitat Regulations Assessment

Evidence

- **1.17** As outlined in the Updated Background Papers there is a need to update and undertake various evidence base assessments throughout the preparation of the RLDP. At this stage it is envisaged that this will include:
- Housing Market Assessment
- Population and Household Projections
- Affordable Housing Viability Assessment
- Sustainable Settlement Hierarchy

- Settlement Boundary Review
- Retail Needs Assessment
- Employment Land Review
- Open Space Assessment
- Green Infrastructure Assessment
- Renewable Energy Assessment

This is not a definitive list and additional evidence base requirements may emerge as the plan revision progresses.

Well-being of Future Generations Act

1.18 The Well-being of Future Generation (Wales) Act (WBFG) gained Royal Assent in April 2015. The Act aims to make a difference to the lives of people in Wales in relation to the seven well-being goals and also sets out five ways of working. The seven well-being goals relate to: a prosperous Wales; a resilient Wales; a healthier Wales; a more equal Wales; a Wales of cohesive communities; a Wales of vibrant culture and Welsh language; and a globally responsible Wales. The five ways of working are long-term, integration, involvement, collaboration and prevention. As a requirement of the Act a Local Well-being Plan (LWBP) must be produced. The Blaenau Gwent LWBP has been published and has clear links to the LDP. Both the WBFG Act and the LWBP will be considered fully throughout the preparation of the RLDP. The Wellbeing Assessment will form part of the evidence base of the RLDP.

Tests of Soundness

1.19 Soundness is an integral part of the Development Plan system and this will be important in demonstrating whether the Local Development Plan shows good judgement and whether it is

appropriate. The Council must submit the RLDP to the Welsh Government for examination. An independent Inspector will be appointed by Welsh Government to undertake an examination to determine whether the Plan is fundamentally sound.

1.20 The Inspector will assess whether the preparation of the plan has been undertaken in accordance with legal and regulatory procedural requirements, and complies with the Community Involvement Scheme. The Inspector must also decide whether the Plan meets the three tests of soundness.

Test 1 – Does the plan fit? (i.e. is it clear that the LDP is consistent with other plans);

Test 2 – Is the plan appropriate? (i.e. is the plan appropriate for the area in light of evidence?); and

Test 3 – Will the plan deliver? (i.e. is it likely to be effective?).

1.21 The conclusions reached by the Inspector will be binding and, unless the Welsh Government intervenes, the Council must accept the changes required by the Inspector and adopt the RLDP.

Candidate Sites

- 1.22 The Development Plan system requires the authority to give early consideration to engagement with developers, landowners and the public on potential sites to be included within the Local Development Plan. The aim of this is to avoid substantial numbers of additional sites coming forward at the examination stage and also to ensure that the preferred strategy is deliverable.
- 1.23 The Authority intends to write to all those identified on the consultation list (See Appendix 1) to give them the opportunity to identify and promote any areas of land they consider suitable for

housing, employment, retail, leisure and recreation, waste, transport, and community facilities.

2.0 PART 2: TIMETABLE

Timetable for Delivery

2.1 The Council has established a timetable summarising the key stage in plan preparation (Table 1), which while challenging, provides a realistic timeframe for preparation of the RLDP having regard to the resources available. In preparing the original timetable, regard was given to the Welsh Government's expectation that a replacement plan must be prepared within 3 years and 6 months. The revised timetable whilst taking into account the need for expediency also has to consider the delay caused by the Covid-19 lockdown and the implications of this for future consultation events.

2.2 Table 1 is split into definitive and indicative stages:

Definitive Stages - This part of the timetable is under the direct control of the Council and therefore target dates, whilst challenging are considered realistic. This part of the timetable is up to the statutory deposit stage

Indicative Stages - Beyond the statutory deposit stage, stages are increasingly dependent on extraneous factors (e.g. number of representations received, the number of hearing sessions required, time taken to receive the Inspector's Report) over which the Council has less control.

2.3 A detailed project plan outlining the timescale for each of the stages of plan preparation is included in Appendix 2.

Table 1: Summary of Timetable for the LDP Process

rable 1. Summary of		
Stage	Timescale	
Definitive	From	То
Delivery Agreement	May 2018	October 2018
	Council Approval Octo	ber 2018
	Submission to WG Oct	ober 2018
Revised Delivery	July 2020	October 2020
Agreement	Council Approval Octo	ber 2018
	Submission to WG Sep	tember 2020
Pre-Deposit	October 2018	October 2019
Participation	Update evidence base	
	Hold participation eve	nts
	Prepare Initial SA and	HRA Reports
	Prepare Preferred Stra	itegy
	Political Reporting on	Preferred Strategy
Pre-Deposit Public	November 2019	May 2021
Consultation	Consultation on Prefer	red Strategy – 6 week
	consultation	
	Prepare Report of Con	sultation
	Prepare Deposit Plan a	
	Political reporting of D	raft Deposit Plan
Statutory Deposit of	June 2021	November 2021
Proposals	Consultation on Depos	sit Plan –8 weeks
	Prepare responses to	comments
	Political reporting of re	esponses
Indicative		
Submission of LDP for	Winter 2021	
Examination		
Examination and	Spring 2022	
receipt of Inspector's		
Report		
Publication of	Summer 2022	
Inspectors Report		
Adoption	Autumn 2022	

Management of the LDP Process

- 2.4 The Development Services Manager will be responsible for the overall delivery of the LDP and the Team Manager Development Plans will be responsible for the day-to-day management of the process. The Development Plans Team will lead in the preparation and delivery of the RLDP with Member engagement and political reporting at appropriate stages.
- The existing staff resources are set out in Table 2 below, 2.5 approximately 75% of officer time will be dedicated to the LDP to account for day to day involvement in liaison with development management, monitoring of the existing LDP and the need for regional working. Additional time will be dedicated by the Development Services Manager to the efficient delivery of the RLDP. It will also be necessary to call upon staff resources from other internal departments to assist in undertaking various evidence base updates/ assessments. This is likely to include officer support from Development Management, Housing, Highways, Economic Development, Green Infrastructure, Education, Estates and Democratic Services.

Table 2: Development Plans Team Staff Resources

Officer Job Title	Number of Posts
Development Plans Manager	0.5 (Also responsible for Building
	Control)
Team Leader – Development	0.8 (reduced hours)
Plans	
Planning Policy Assistant	1

- 2.6 The Delivery Agreement has been prepared on the basis of a RLDP. However it is considered that collaboration with neighbouring authorities will be fundamental to the preparation of the RLDP, particularly with regard to a joint evidence base.
- 2.7 The Council recognises that additional professional specialist services will also be required to progress and establish a robust evidence base to inform the RLDP. Whilst it is anticipated that a considerable amount of evidence base work will be undertaken by Blaenau Gwent officers the use of external consultants is likely to be necessary in relation to technical/specialist elements of the evidence base. An initial assessment has been carried out of the elements of plan preparation that are likely to require external consultant input and financial resources have been secured accordingly.
- **2.8** Blaenau Gwent, Torfaen and Monmouthshire Local Planning Authorities have identified a number of topic areas where studies could be commissioned jointly.
- **2.9** A sufficient budget will be made available to progress the RLDP to adoption within the prescribed timetable. This is anticipated to cover expenditure relating to all elements of preparation of the RLDP and the Independent Examination.

Risk Management and Analysis

2.10 While the timetable for preparation of the RLDP is realistic, it is acknowledged that it will also be challenging. It is recognised that there are a number of factors that could result in plan preparation deviating from the proposed timetable. The timetable consequently allows for flexibility through a degree of tolerance of

up to 3 months delay, before a formal revision to the Delivery Agreement is required. Appendix 3 sets out a risk assessment including a number of potential issues that could cause difficulties in keeping to the proposed timetable, together with the Council's proposed approach to managing them.

Supplementary Planning Guidance

- **2.11** The RLDP will contain sufficient policies to provide the basis for determining planning applications. However, SPG has an important supporting role in providing more detailed or site specific guidance on the way in which LDP policies will be applied. While SPG does not form part of a development plan it should be derived from and be consistent with the relevant LDP. The SPG should also be clearly cross referenced to the policies and proposals it supplements.
- **2.12** A total of 9 Supplementary Planning Guidance documents have been prepared and adopted to support existing LDP policies. The SPGs cover the following topic areas:
- Householder Design Guidance
- Model Design Guide for Wales Residential Development
- Access, Car Parking and Design
- Hot Food and Drink Uses in Town Centres
- Shopfronts and Advertisements
- Planning Obligations
- Heads of the Valleys Smaller Scale Wind Turbine Development - Landscape and Sensitivity and Capacity Study
- Planning Guidance for Smaller Scale Wind Turbine Development - Landscape and Visual Impact Assessment Requirements

- Nature Conservation Planning Guidance for Small Scale Wind Energy
- **2.13** It is anticipated that the SPG topics listed above will continue to be necessary and relevant, and so will be carried forward with any amendments necessary to support the RLDP, and/or the updated evidence base.
- **2.14** It should nevertheless be noted that SPG to the LDP cannot be formally adopted until after the Inspector's Report has been received and it is clear that there are no changes to the policy approach set out in the replacement plan. It is anticipated that a Green Infrastructure SPG will be prepared and consulted on in parallel with the RLDP.

Monitoring and Review

- **2.15** The Council will monitor and review the effectiveness of the Delivery Agreement at each stage of the Local Development Plan preparation process. This will establish whether the Council is meeting its objectives in terms of public engagement in the process and whether or not timescales are being met.
- **2.16** An updated timetable will be submitted to Welsh Government following the Deposit stage. This will provide certainty of the timescales for the remaining stages (i.e. replacing 'indicative' with definitive stages). The Council will redefine the indicative timetable within three months of the close of the formal 6-week deposit period and submit it to the Welsh Government for agreement.

- **2.17** Other stages when the contents of the Delivery Agreement will be reviewed are:
- If the process falls significantly behind schedule, i.e. 3 months or more;
- If any significant changes are required to the Community Involvement Scheme;
- Following the publication of any relevant new regulations/guidance from EU/UK/Welsh Government with a direct bearing on the Plan preparation process;
- If there are any major changes of circumstances that materially affect the assumptions, evidence, policies or proposals contained in the Plan; and
- If there are any significant changes in the resources which are available to undertake the Plan preparation.
- **2.18** The review of the Delivery Agreement will require further consultation with consultees, and a renewed Welsh Government agreement.

PART 3: COMMUNITY INVOLVEMENT SCHEME (CIS)

The Council's Approach

- **3.1** The Community Involvement Scheme (CIS) sets out how the Council proposes to proactively involve the community and stakeholders in the preparation of the RLDP. One of the aims of the LDP system is that plan production is based on effective community involvement in order that a range of views can be considered as part of a process of building a wide consensus on the plan's strategies and policies.
- 3.2 The five ways of working prescribed by the Well-being of Future Generations (Wales) Act are integral to the Community Involvement Scheme, namely long-term; integration; involvement; collaboration; and prevention. The CIS describes the ways in which the community can influence the LDP at different stages of the plan preparation process. The Council has also prepared a timetable for the production of a LDP (see Part 2, Table 1 and Appendix 2) which should be read in conjunction with the CIS.
- 3.3 Blaenau Gwent County Borough Council's core vision set out in the Corporate Improvement Plan "Proud Heritage, Stronger Communities, Brighter Future". This is intrinsically linked to land use planning and is therefore key to the delivery of the LDP. Accordingly the CIS is based on Blaenau Gwent County Borough Council's five core values of: Proud and Ambitious, Trust and Integrity, Working Together, Raising Aspirations and Fair and Equitable. The key priorities from the Council's Corporate Plan that support the development of the LDP are: Strong and Environmentally Smart Communities; and Economic Development and Regeneration.

- 3.4 Blaenau Gwent County Borough Council is also committed to ensuring the ten national principles for public engagement in Wales are utilised. Public engagement in the preparation of the RLDP will take place in accordance with the guidelines set out in this CIS. The Council recognise that community engagement must be designed to make a difference the main objectives for involving the community in the LDP preparation are based on the ten national principles and can be identified as:
- Engagement is effectively designed to make a difference to involve people at the earliest opportunity, in time to shape plan preparation work;
- To encourage and enable everyone affected to be involved, if they so choose;
- Engagement is planned and delivered in a timely and appropriate way to ensure that the process is easy to understand for everyone within a reasonable timescale and using the most suitable methods;
- Communicate and work with relevant partner organisations to ensure that people's time is used effectively and efficiently;
- The information provided is appropriate and understandable so that people are well placed to take part in the engagement process;
- To make it easier for people to take part because any barriers for different groups of people are identified and addressed;
- To enable people to take part effectively engagement processes should try to develop the skills, knowledge and confidence of all participants;
- To provide two way dialogue with participants by responding to comments received and publishing the Council's response in a report of consultation; and
- Learn and share lessons to improve the process of engagement throughout the process.

Who will we involve?

3.5 Effective involvement of people and communities and collaboration with other organisations are two of the five ways of working set out in the Well-being Future Generations Act and are key aspects of preparing the RLDP. Who we will seek to involve in the RLDP process is set out below:

Individuals who have registered an interest through the LDP database

- 3.6 Throughout the adopted LDP process, a database was maintained to include members of the public, interested persons and any individual organisations who requested to be kept informed at each stage of the LDP process. The Council will use the database for the RLDP as a starting point to involve and inform individuals throughout the LDP revision process. Anyone can request for their details to be included or removed from the database. Anyone who makes representations at any of the stages of the RLDP will be automatically added to the database in order for them to receive updates on progress and allow them to be adequately informed of further opportunities to participate at a later date. It should be noted that the General Data Protection Regulation (GDPR) came into force in May 2018. By commenting on the LDP, individuals and stakeholders give their consent for their details to be held by the Council throughout the LDP revision process and for a period of 6 years following adoption.
- **3.7** If you wish for your details to be added to the RLDP database, please contact the Planning Policy Team by email, phone or in writing using contact details set out at 3.31.

Elected Members

- 3.8 It is recognised that the involvement of Elected Members of Blaenau Gwent County Borough Council throughout the LDP revision process will be of key importance. Members have a unique position as not only do they represent the communities within their individual ward, they also represent public interest and are involved in decisions for the wider benefit of the County as a whole. Accordingly, Members will play an essential role in the RLDP process by providing information to local residents, informing us of issues/opportunities within their local area and more fundamentally making decisions on matters affecting the Blaenau Gwent area as a whole.
- 3.9 The Executive Member for Regeneration and Economic Development has responsibility for planning policy, including the RLDP. Engagement with Senior Management and Members will be undertaken as and when deemed necessary. Liaison with the Executive Member and all other Members is essential throughout the process. Member workshops and meetings will be undertaken as and when deemed necessary. Members will be fully informed throughout the process and notified of every participation / consultation stage.

Town and Community Councils

3.10 Town and Community Councils also play a key role in disseminating information to the residents within the area on matters of local importance and will be a key link to communities across Blaenau Gwent. Town and Community Councils will be consulted at every stage of the LDP revision process and through

their individual communication methods will help raise awareness of the RLDP to local communities.

Partnership Groups

- **3.11** Existing partnership groups are seen as important means of engaging the wider community in the preparation of the RLDP, particularly in early stages of public participation.
- **3.12** Liaison with Blaenau Gwent Public Service Board and partners will be of particular importance to ensure the RLDP aligns with the Local Well-being Plan. We will work closely with the Council's policy partnership engagement team who are central to the delivery of the Blaenau Gwent Local Well-being Plan.

Business, Landowners, Developers and Agents

- **3.13** Land and investment will be needed to implement proposals in the RLDP and efforts will be made to engage with the private sector business community at an early stage. We will engage with planning agents who are regular customers of Blaenau Gwent's planning service. Landowners, agents and prospective developers who wish to put land forward to be considered for development will therefore also be included on the RLDP database.
- **3.14** The Candidate site process will be the opportunity for those who have an interest in land to submit sites to be considered for development. A common methodology is being established across the south east region for local planning authorities to utilise for their respective RLDPs. A 'Call for Candidate Sites' will be undertaken and all candidate sites will need to be submitted via standard forms. There will be a second call for further candidate

sites and detailed information following consultation on the Preferred Strategy. Accordingly all submissions must be made at the appropriate times, the dates of which will be advertised.

Additional Consultation Bodies

3.15 Appendix 1 provides a list of the specific and general consultation bodies along with UK Government departments and other consultees. The specific consultees comprise of the Welsh Government and those bodies with specific functions that apply to the Plan area for example Aneurin Bevan Health Board and Dwr Cymru Welsh Water. The Authority must also consult UK Government Departments where aspects of the plan appear to affect their interests.

Hard to Reach Groups

3.16 Hard to reach groups and those that are seldom heard are those groups who have not taken part traditionally in the plan preparation process. Additional effort will therefore be required to ensure these groups are engaged in the RLDP process. A flexible approach will need to be undertaken in relation to the engagement with these groups, albeit within the parameters of the specified engagement / consultation periods. Engagement with these groups may be achieved by using existing forums and groups wherever possible. It is nevertheless recognised that the very principle of hard to reach groups is that they may not be involved in existing partnerships/groups and this may therefore not always be achievable.

Existing Local Forums

- **3.17** There are a number of local forums that exist in the County Borough. Engagement with these forums will be important to the LDP revision process in particular to engage with hard to reach groups. The forums that exist are as follows:
- Citizens Panel
- Grand Council
- Youth Forum
- 50+ Older Network
- Access for all Forum

Wales Planning Aid

3.18 Wales Planning Aid is an independent service providing planning advice to groups and individuals, particularly in disadvantaged areas, helping them to understand the planning system and influence what happens in their local area. Where appropriate we will work with Planning Aid on consultation/training activities.

Management and Working Groups

Executive Members and Corporate Leadership Team Group

3.19 In order to guide the formulation of the replacement plan, the Council will use the existing Executive Members and Corporate Leadership Team group. The group will allow for engagement to take place with senior officers and elected members through specific workshops and meetings, where appropriate.

SA/SEA Working Group

3.20 The ISA Working Group will be an internal and external group of expert professionals and interested parties that will assist in the scoping of the SEA and the assessment of the likely significant effects of implementing the RLDP on the environment.

How will we involve you?

- **3.21** We will seek to publicise the LDP revision process at every stage and reach as much of the community as possible, as well as other stakeholders to advise people about the RLDP and how they can get involved. This will be done by:
- Direct contact via email unless there is a preference for a written letter.
- Social Media: Twitter by utilising the corporate account @BlaenauGwentCBC and via Facebook on the Blaenau Gwent County Borough council.
- Engagement with Senior Managers and Elected Members through specific workshops / virtual meetings, and within reports to appropriate Democratic Committee meetings.
- All LDP information and documents will be made available on the Council's website which will be updated regularly.
- Making documents available at the Council's main office buildings and local libraries in the County Borough if possible.
- Press releases for the local media, where appropriate.
- Regular email updates that describes progress on the RLDP.
- Public information exhibitions and drop in sessions will be held in accessible and neutral locations. Consultation venues with increased capacity for social distancing will be used.
- Prearranged individual briefing session appointments will be available to avoid a high number of stakeholders at public information exhibitions.
- Site notices will be displayed regarding land allocations.

• Neighbour notification letters in respect of land allocations.

Availability of Documents

- 3.22 The RLDP documents will be made available at each of the relevant stages. All documents will be made available electronically on the <u>Planning Policy website</u>. Electronic representation forms will also be made available during periods of consultation. An increased use of web based technologies such as short video clips and electronic presentations on key issues will be used, where appropriate. In addition to online availability the documents will also be made available in paper format at the Council's main office buildings and local libraries in the County Borough if possible.
- **3.23** If the documents cannot be accessed in the locations listed above, paper copies of documents will be sent out during the RLDP process.

Welsh Language and Bilingual Requirement

- **3.24** The Welsh Language Standards place a legal duty on Councils to make it easier for people to use services through the medium of Welsh. The Council has published a Welsh Language Promotion Strategy for 2017-2022, the requirements of both the Council's strategy and the Welsh Language Standards will be maintained at each stage of the RLDP.
- **3.25** Bilingual engagement will be carried out in the following ways:
- We welcome correspondence in both Welsh and English.
 Where correspondence is received in Welsh and a reply is necessary, this will be sent in Welsh.

- All comment forms, posters, public notices (including site notices) and newsletters will be bilingual.
- Any pages on the Local Development Plan website and posts published on social media will be bilingual.
- Any public meetings will be conducted bilingually where a request has been made ahead of time. Prior notification is required in order to provide a translation service.
- The adopted RLDP will be available in both Welsh and English format.
- Contact will be made with the consultees on the database at an early stage asking their language preference.

What we expect from you

- **3.26** In order to ensure any comments and representations on the RLDP are considered, they must be submitted within the prescribed timescales. The Delivery Agreement sets out the timetable of relevant stages and provides a guideline of when we seek your involvement. More detailed information is available at Table 1 and Appendix 2. This will ensure that individual views are considered and taken into account through the process.
- **3.27** It is also of importance that you notify the planning policy team should your contact details change during the RLDP process in order for us to keep you fully informed of progress. With regard to candidate sites, land ownership changes may also occur during the process it is imperative that these are communicated to the Planning Policy team in order to ensure progress is not delayed.

Building Consensus

3.28 The Council will seek to build consensus through the various engagement and consultation methods set out within the CIS. Consensus building can only be achieved if the community and other interested parties are kept fully informed and effectively engaged throughout the preparation of the RLDP. This is of particular importance in the early stages of plan preparation. It is nevertheless recognised that there will be occasions where consensus cannot be achieved and a difference in opinion between certain parties occurs. A clear audit trail of decisions will be maintained in order to ensure that there is transparency in the decision making process, and to provide assurances to those that disagree that the decisions have been made in an informed and balanced way. However, decisions made will not be revisited via subsequent consultation opportunities, so participants are requested to focus their input on the matter being considered at that stage.

Late Representations

3.29 As noted in paragraph 3.25, responses are required by the specified deadline of the specific consultation period in order for them to be considered. Any late comments/representations will be logged as 'not duly made' as they were not made in accordance with the published timescales. The timescale to produce the RLDP is already challenging, the acceptance of late representations could result in further delay which would not be acceptable.

Petitions

3.30 Where petitions are received they will be logged as one body and the Council will ask for a lead person to be identified as a group representative. This will not take away the right of any

individual to appear at the Examination but assists the Council in managing the process.

Contact Details

3.31 Details will be provided on how to contact the Council in relation to any consultation phase. Comments are welcome in English or Welsh and can be emailed to planningpolicy@blaenau-gwent.gov.uk or made in writing to:-

Planning Policy, Municipal Offices, Civic Centre, Ebbw Vale, Blaenau Gwent NP23 6XB, alternatively contact the team on 01495 354740 or by email at planningpolicy@blaenau-gwent.gov.uk

Plan Preparation and Consultation Stage

3.32 The following pages provide a detailed breakdown of the plan making process up to and including the submission of the RLDP to the Planning Inspectorate for examination. It seeks to explain the purpose of the Plan stage, who will be engaged/consulted, how the Council intend to engage/consult and how the information will be reported. The subsequent stages in the process are not directly in the control of the Council and therefore may be subject to change. Whilst the following tables are an accurate record of the planned programme of consultation, it should be noted that the CIS might be subject to revision at appropriate stages in the process.

Stage 1: Pre-Deposit Participation (Regulation 14)

- To develop an evidence base for the preparation of the revised LDP;
- To identify suitable sites for inclusion in the revised Plan;
- To develop objectives, alternatives and the Preferred Strategy for the revised LDP (Strategy Options);
- Build consensus on the objectives, alternatives and Preferred Strategy of the revised LDP with key stakeholders with the intention of producing a sound revised Plan; and
- To ensure the Pre-Deposit documents are consistent with the Well-being Plan and the emerging LDP 'Vision' for Blaenau Gwent.

Stage	Purpose	When?	Who?	How?	Reporting Mechanism
Review and update existing evidence base	To inform the development of the Spatial Strategy & Preferred Options	Oct 18 – Sep 19	 Public Service Board Internal Officers Neighbouring LAs Additional Consultation bodies 	Meetings	Topic Papers and Study Reports
'Call for Candidate Sites'	To identify potential development sites	Nov – Dec 18	Consultation database including: Local Landowners Local Developers Agents Home Builders Federation Registered Social Landlords Internal Officers	Email/letter Website Social media Information gathering	Candidate Site Register
Identification and assessment of vision, objectives and options	To inform the development of the Preferred Strategy	Apr – Jul 19	 Members Public Service Board Existing Local Forums Internal Officers Other Consultees 	Various Workshops and MeetingsEmail/letter	Reports of Engagement
SA/SEA					
Review /Update SA baseline and SA framework	To update the baseline information and framework	Oct 18	Internal OfficersStatutory ConsulteesSA/SEA Working GroupNeighbouring LAs	Email/letterMeetings	Report as part of the SA/SEA Scoping Report
SA/SEA Scoping Report	To comment on the scope of the SA/SEA and objectives	Oct – Nov 18	 Statutory Consultees SA/SEA Working Group Elected Members Neighbouring LAs 	Email/letter Working Steering Group Meeting Website	Report of Consultation

Stage 2: Pre-Deposit Public Consultation (Regulations 15 & 16)

- To undertake wider public consultation on the Preferred Strategy and Options;
- To make the various documents publicly available and widely accessible for inspection;
- To undertake public consultation over a statutory 6 week period;
- To consider the representations made to the public consultation and provide feedback;
- To consider whether any changes are needed to the Preferred Options and Strategy for the revised LDP; and
- To consult on the Sustainability Assessment of the Preferred Strategy.

Stage	Purpose	When?	Who?	How?	Reporting Mechanism
6 week Public Consultation on Preferred Strategy and assessment of representations received	To enable anyone to make representations to the Council's Preferred Strategy	Nov-Dec 19	Consultation database and candidate site database Elected Members General Public Existing Local Forums Hard to Reach groups Town and Community Councils	 Email/letter Press Releases Social Media Website Drop in sessions/ Exhibitions Copies of the predeposit documents available in the Council offices and all public libraries 	Report of Consultation and recommendations
Second call for further candidate sites and detailed site information	To identify potential development sites and obtain detailed site information	Oct-Dec 20	Consultation database including: Local Landowners Local Developers Agents Home Builders Federation Registered Social Landlords Internal Officers Candidate site database	Email/letter Website Social media Information gathering Prearranged individual briefing session appointments	Candidate Site Register
SA/SEA			Carranage Site autabase		
6 week consultation on Initial Sustainability Appraisal Report	To demonstrate how Preferred Options have been derived having regard for SA/SEA and give opportunity for comment	Nov-Dec 19	Consultation database and candidate site database Members General Public Existing Local Forums Hard to Reach groups	Email/letter Press Releases Social Media Website Drop in sessions/ Exhibitions Copies of the predeposit documents available in the Council offices and all public libraries	Report of Consultation and recommendations to Executive

Stage 3: Statutory Deposit of Proposals (Regulation 17)

- To undertake Statutory Consultation on the Deposit Plan over a 8 week period to meet the LDP regulations;
- To provide an opportunity for all stakeholders and the wider general public to consider the Plan in its entirety;
- To make the various documents publicly available and widely accessible for inspection;
- To consult on the Environmental and Sustainability Appraisal Reports and Habitat Regulation Assessment.

Stage	Purpose	When?	Who?	How?	Reporting Mechanism
8 week Deposit Consultation exercise	To enable all interested persons and organisations to make representations in respect of any policies and proposals in the Deposit Plan	Jun-Aug 21	Consultation database and candidate site database Members General Public Existing Local Forums Hard to Reach groups	Available on the website Press Releases Copies of the Deposit Plan available in the Council's main offices buildings and local libraries if possible Drop in sessions /public information exhibitions Prearranged individual briefing session appointments Site Notices or neighbour notification letters in respect of sitespecific land allocations	Hard copy of representations placed in Council offices and on website Representations and comments to be included in a report of consultation which will be available on the website Representations submitted to WG for consideration by the Inspector
SA/SEA & HRA		T		1	
Sustainability Appraisal Report and Habitat Regulations Assessment	To consult on key outputs of the SA SEA process and HRA	Jun-Aug21	 Consultation database and candidate site database Members General Public Existing Local Forums Hard to Reach groups 	 Available on the website Press Releases Copies of the documents available in the Council's main office buildings and local libraries if possible Prearranged individual briefing session appointments 	Hard copy of representations placed in Council offices and on website Representations and comments to be included in a report of consultation which will be available on the website

Stage 4: Submission of Local Development Plan to Inspectorate for independent Examination (Regulation 22)

- To consider the representations received during the statutory consultation period and provide a response to them that can be considered by the Inspector at the Examination; and
- Provide notice to all interested stakeholders of the submission of the LDP and associated documents to Welsh Government

Stage	Purpose	When?	Who?	How?	Reporting Mechanism
Undertake work necessary for formal submission to Welsh Government for Examination	To enable examination of the Plan	Indicative date Dec 21 – Jan 22	Consultation database Representors database Candidate site database Elected Members Internal Officers	Social media Email/letter Publication of documents on Council's website Provide copies of relevant supporting documents in the Council's main office buildings and local libraries if possible	

Stage 5: Independent Examination (Regulation 23)

- To undertake an independent Examination of the revised LDP;
- To examine the LDP in its entirety and test its 'soundness';
- Consider representations seeking changes to deposit Plan;
- For the Planning Inspector to consider all relevant evidence and prepare recommendations in the form of the Inspector's Report; and
- To undertake any further work requested by the Inspector.

Stage	Purpose	When?	Who?	How?	Reporting Mechanism
Notification of Independent Examination	To ensure that interested persons/ organisations are aware that an Independent Examination into the LDP is taking place	Indicative date Dec 21 – Jan 22	Consultation database and candidate site database Members General Public	 Formal notification given by email Notice placed on the website 	
Pre-Examination meeting	To advise on Examination procedures and format	Indicative date Dec 21 – Jan 22	Consultation database and candidate site database Representors database	Email to Representors Notice on the website	Statements of Common Ground and Papers as necessary
Consideration of all representations to the Plan by the independent Planning Inspector appointed to consider the evidence	To provide an impartial planning view on the soundness of the Plan and the representations made in respect of it	Indicative date Mar- Apr 22	Representors database (Please note not all representors will appear at the Examination)	Round Table discussions Formal hearings (if requested and agreed by Inspector) Written submissions	Inspectors Report

Stage 6: Publication of the Planning Inspector's Recommendations (Regulation 24)

- To publish the recommendations of the Planning Inspector, and the reasons for those recommendations and make them generally available for inspection; and
- To give notice to all interested persons and organisations that the Inspector's Report is available.

Stage	Purpose	When?	Who?	How?	Reporting Mechanism
Publish the Inspector's Report	To provide stakeholders with an opportunity to read the report in advance of any changes being made to the LDP in line with the Inspector's recommendations	Indicative Date July-Aug 22	 Consultation database and Candidate site database Representors database Members General Public 	Inspector's Report made available on the website Copies of the report available in the Council's main office buildings and local libraries if possible Formal notice to those persons who asked to be notified	
SA/SEA					
Formal Publication of Environmental Statement (contained within the SA report)	Identify any adjustments arising from the Examination	Indicative July-Aug 22	Consultation database and Candidate site database Representors database Members General Public	LDP documents including the adoption statement and the Sustainability Appraisal Report made available on the website Formal notification given by email to specific Consultation Bodies and Elected Members Copies of all relevant documents available in the Council's main office buildings Press Release Notice on the Internet	

Stage 7: Adoption (Regulation 25)

Aims and Objectives of this stage

• To adopt the LDP within 8 weeks of the receipt of the Inspector's report

Stage	Purpose	When?	Who?	How?	Reporting Mechanism
To formally adopt the LDP as the Development Plan for the County Borough within eight weeks of receipt of the Inspectors Report	To inform stakeholders of adoption	Indicative date Sept- Oct 22	Consultation database and Candidate site database Representors database Members General Public	LDP documents including the adoption statement and the Sustainability Appraisal Report made available on the website Formal notification given by email to specific Consultation Bodies and Elected Members Copies of all relevant documents available in the Council's main office buildings Press Release Notice on the Internet	Report to Full Council

List of Consultees

Specific Consultation Bodies as defined in LDP Regulation 2 (including UK Government Departments):

- Welsh Government (Planning division will co-ordinate consultations)
- Natural Resources Wales
- Network Rail
- Office of Secretary of State for Wales
- Telecommunication Operators EE, Vodafone and 02, Openreach, Virgin Media
- Aneurin Bevan Health Board
- Gas and Electricity Licensees National Grid, Wales & West Utilities
- Sewerage and Water Undertakers Dwr Cymru Welsh Water
- Department for Transport (including Secretary of State for functions previously exercised by the Strategic Rail Authority)
- UK Government Departments Department of Business, Energy and Industrial Strategy
- Home Office
- Ministry of Defence

Neighbouring Local Authorities:

- Brecon Beacons National Park
- Caerphilly County Borough Council
- Powys County Council
- Torfaen County Borough Council
- Monmouthshire County Council

Local Community Councils:

Abertillery & Llanhilleth Community Council

- Nantyglo & Blaina Town Council
- Brynmawr Town Council
- Tredegar Town Council

General Consultation Bodies

The Council will consult with the following general consultation bodies, where appropriate, in accordance with the Delivery Agreement. This list is not exhaustive and may be added to as appropriate:

Voluntary bodies whose activities benefit any part of the authority's area:

- GAVO
- Age Concern Gwent
- Gwent Wildlife Trust
- Royal Voluntary Service

Bodies representing the interests of different racial, ethnic or national groups in the authority's area:

- The Equality and Human Rights Commission
- The Valleys Regional Equality Council
- Citizens Advice Cymru
- Ethnic Minority Foundation
- Friends, Families and Travellers

Bodies which represent the interests in different religious groups in the authority's area

- Church in Wales
- Catholic Church in Wales
- Evangelical Movement of Wales
- Kingdom Hall Jehovah's Witnesses
- Muslim Council for Wales
- South Wales Baptist Association
- United Reform Church
- Salvation Army

- Cardiff Buddhist Centre
- UK Islamic Mission

Bodies which represent the interests of disabled persons in the authority's area:

- Downs Syndrome Association
- Gwent Association for the Blind
- Mencap Cymru
- Mind Cymru
- Royal National Institute for Deaf People
- Wales Council for Deaf People
- Wales Council for the Blind
- Wales Council for the Disabled
- Blaenau Gwent Access Forum
- Disability Wales
- Disability Rights Commission
- Disabled Persons Transport Advisory Committee

Bodies which represent the interests of persons carrying out business in the authority's area:

- Blaenau Gwent Business Forum
- Business Wales (South Wales Regional Centre)
- Federation of Small Businesses in Wales

Bodies which represent the interests of Welsh culture in the authority's area:

- Cadw
- Glamorgan Gwent Archaeological Trust Ltd
- Royal Commission on Ancient and Historic Monuments

Other Consultees

The Council will consult with the following other consultees, where appropriate, in accordance with the Delivery Agreement. This list is not exhaustive and may be added to as appropriate:

- British Aggregates Association
- British Geological Survey
- Canal and River Trust
- Centre for Ecology & Hydrology
- Chambers of Commerce, Local CBI, Local Branches of Institute of Directors
- Coal Authority
- Country Landowners & Business Association (CLA)
- Crown Estate
- Design Commission for Wales
- Farmers Union Wales
- Fire & Rescue Services
- Health & Safety Executive
- The Home Builders Federation

Local Community, Conservation, Amenity Groups, Agenda 21 Groups/Civic Societies

- Wales Environment Link
- Welsh Environmental Services Association
- Campaign for the Protection of Rural Wales
- Friends of the Earth (Cymru)

Other Relevant Bodies

Community Planning Groups:

Blaenau Gwent Public Service Board

- British Trust for Ornithology
- Welsh Historic Gardens Trust
- Wildlife and Wetlands Trust
- Local Biodiversity Action Plan Partnerships
- RSPB Cymru

Local Transport Operators

- Arriva Trains
- Bus Users Cymru
- Confederation of Passenger Transport
- Great Western Railway & Network Rail Western
- Freight Transport Association
- Road Haulage Association Ltd
- Stagecoach
- Sustrans
- Gwent Joint Passenger Transport Unit
- Fields in Trust
- One Voice Wales
- Planning Aid Wales
- Royal Institute of Chartered Surveyors
- Royal Town Planning Institute (Wales)
- Chartered Institute of Housing (Cymru)
- Institute of Civil Engineers
- Chartered Management Institute (Cymru)
- Sports Wales
- Wales Council for Voluntary Action

• Blaenau Gwent Fair and Safe Partnership

Education

- Coleg Gwent
- National Library for Wales

Housing Associations

- Melin
- Linc Cymru
- United Welsh

Elderly Persons Organisations

- Age UK
- National Old Age Pensioners Association for Wales

Ex Offenders Groups

- Nacro
- Apex Trust

Government Agencies

- Arts Council of Wales
- Capital Region Tourism
- Coed Cymru
- Civic Trust Cymru
- The National Trust

Local House Builders

Local Estate Agents

Homeless Organisations

- Shelter Cymru
- Crisis

Planning Consultants

- Arup
- Arcadis
- Asbri Planning
- Atkins Global
- BNP Paribas Real Estate
- Boyer Planning
- Capita Property
- CDN Planning Ltd
- CH2M
- Cushman and Wakefield
- DLP Planning
- DPP Planning
- GVA
- James Barr Design
- Jones Lang la Salle
- Kevin Nield Associates
- Leith Planning Ltd
- Lichfield Planning and Development Consultancy
- Louis Chicot Associates
- LRM Planning Ltd
- Pegasus Planning Group
- RPS Group
- Savills
- White Young Green

Children and Young People

- NCH Action for Children
- Tredegar Youth Café
- Brownies and Guides
- BG Youth Carers
- Children in Wales
- Clybiau Plant Cymru Kids Clubs
- Prince's Trust
- Youth Hostel Association

Local Planning Agents

Political including Local Assembly Members and Members of Parliament

Voluntary Public Bodies

- British Horse Society
- Ramblers Association Wales
- Prince's Trust
- Welsh Consumer Council
- Welsh Association of Motor Clubs

Appendix 2: Timetable for the Preparation of the Revised LDP

	Г		2	01	8							2	01	9									2	02	0									20	21					Ī			2	202	2			\neg
Key Stage Definitive	М	J	Α	S	0	N	D	J F	F	M A	1	М.	J	Α	S	О	N	D	J	F	М	ΑI	М	J	Α	S	О	N	D	J F	M	ΙΑ	М	J	J	4 5	0	N	D	J	F	М	ΑМ	ΛJ	J	Α	S	0
Delivery Agreement (DA)																										h												Ť									П	
Preparation of Draft DA			T					T	Ť	T	T		T	T	Ī			T	П	T		T		T								T		П	T				T	П			T	T			П	
Political Reporting of Draft DA and																																															П	
agreement to submit to WG																																															l	
Submission to Welsh Government																																															П	
DA agreed by Welsh Government																																															П	
Update Evidence Base																																																
Review Evidence Base																																															П	
Review SA - Update baseline and framework																																															П	
and prepare Scoping Report																																																Ш
Pre-Deposit Participation																																																
Call for Candidate Sites																																																Ш
Candidate Sites - Initial Assessment																																																
Consultation on Draft SA Scoping Report																																																
Identification & assessment of vision,																																															1	
objectives and options																																																Ш
Preparation of Initial SA Report																																																Ш
Preparation of HRA Report																																																Ш
Preparation of Preferred Strategy																																																
Political reporting of Preferred Strategy																D																																
Pre-Deposit Consultation																																																
Consultation on Preferred Strategy																	D	D																														
Consultation on Initial SA Report																	D	D																														
Analyse consultation responses and prepare																																															П	
Initial Consultation Report																																																
Candidate Site Assessment - Call for further																																															1	
information																			D	D																				Ш								Ш
Candidate Site Assessment - Assessment																			Ш																					Ц							Ш	Ш
Prepare Deposit Plan																			Ш																													
Update SA/HRA																			Ш																												\bigsqcup	
Political reporting of Deposit Plan																			\coprod																													

Appendix 2: Timetable for the Preparation of the Revised LDP

Statutory Deposit																				
Consultation on Deposit Plan, SA Report and HRA																				
Analyse consultation responses and prepare Consultation Report																				
Policitical Reporting of Deposit Plan responses																				

			20)1 8	3						2	201	. 9								2	02	0							2	02:	1							20)22			
Key Stage Indicative	М	J.	JA	S	0	N [)	F	М	Α	Μ	J J	Α	S	0	N	D J	F	М	Α	Μ.	IJ	Α !	s o	N	D	J F	М	Α	М	IJ	Α	S) N	I D	J	FN	Л	A M	J .	JA	١S	0
Submission of LDP to Welsh Government																																											\Box
Examination																																											\Box
Inspector's Report - Preparation																																											
Inspector's Report - Publication																																											
Inspector's Report - Adoption																																											

Completed Stages	D Delayed	COVID Delay
Public Consultation	Work	Political Reporting

Risk	Risk Score	Potential Impact	Mitigation
Council		· ·	
Change in staff resources to undertake preparation of replacement LDP.	Medium/ High	Programme slippage	Ensure support at a corporate level
Staff turnover in small team	Medium	Programme slippage	Consider additional resources (including support from other sections within the Council)
Reduction and lack of financial resources	Medium/ High	Programme slippage	Ensure plan preparation process is adequately costed with in-built capacity for unforeseen costs
Corporate reorganisation of structures	Low/ Medium	Programme slippage	Ensure revised LDP process maintains highest level of corporate priority
Council decision making reporting cycle	Medium	Programme slippage	Streamline decision making procedures and ensure timetable is realistic
Political Change / Elections	High	Programme slippage	Early Member training
Lack of support from officers / other departments in production of the evidence base	Medium	Programme slippage	Ensure organisation wide support of plan process and timetable from outset

Risk	Risk Score	Potential Impact	Mitigation
National / Regional Issues			
Undertaking Consultation during Covid-19	High	Safety of staff	Ensure that consultation events are risk assessed
2 nd Wave of Covid-19 Infections leading to Lockdown	High	Programme slippage	No control at a local level – slippage is set by WG
Additional requirements arising from new legislation/national guidance e.g. revised Planning Policy Wales and LDP Manual	Medium/ High	Programme slippage	Monitor emerging legislation/guidance and respond to changes as soon as possible
Need to amend emerging Plan to align with emerging National Development Framework (NDF) and Strategic Development Plan	High	Programme slippage	Ensure involvement in progress of regional work Keep up to date with progress on NDF
Involvement in preparation of Strategic Development Plan	Medium/ High	Programme slippage Resource implications as extent of input to the SDP is currently unknown	Ensure sufficient resources are made available to support the SDP process
Planning Inspectorate unable to meet target dates	Low /Medium	Examination and/or report is delayed	Maintain close liaison with the Planning Inspectorate to ensure early warning of any potential problems
Local Issues			

Risk	Risk Score	Potential Impact	Mitigation
Printing and production delays	Low	Programme slippage	Consider additional resources to undertake process in house
Insufficient information to undertake ISA	Low	Programme slippage	Identify and manage expectation of consultation bodies
Large volume and/or highly significant levels of objections to proposals e.g. site allocations	Medium / High	Programme slippage	Ensure close liaison and early/continued involvement of community, statutory bodies & stakeholders throughout the plan preparation process
SA/SEA/HRA implications on plan strategy / proposals	Low	Programme Slippage	Ensure process is fully integrated with LDP preparation
Plan fails test of 'soundness'	Medium	Plan cannot be adopted without considerable additional work	Ensure Plan and Community Involvement are 'sound' Close liaison with WG Planning Division
Legal challenge	Low	Programme slippage Quashing of adopted LDP	Ensure good knowledge of statutory requirements to ensure compliance

Profile and Characteristics of Local Population

Population		Economic Activity		Economic Inactivity (Conti	nued)
Total	69,814	Total Males		% inactive females 16-74 years:	
Males	34,325	16-74 years	25,773	Retired	16.80%
Females	35,489			Student	4.3%
		Total Females		Looking after home/family	4.5%
Source: Census 2011		16-74 years	26,036	Permenantly sick/disabled	9.6%
				Other	2.7%
Age Structure		% Males 16-74 years who are:			
Aged 0 to 4	5.8%	Working full-time	43.0%	Source: Census 2011	
Aged 5 to 15	10.9%	Working part-time	5.8%		
Aged 16 to 19	13.3%	Self employed	7.6%	Marital Status (%)	
Aged 20 to 44	25.5%	Uemployed	8.7%	All people aged 16+ (No)	57,321
Aged 45 to 64	26.6%	Full-time Student	1.8%	Single (never married)	34.2%
Aged 65 years and over	17.9%			Married	44.3%
		% Females 16-74 years who are:		Seperated but still married	2.2%
Source: Census 2011		Working full-time	27.2%	Divorced	10.60%
		Working part-time	20.2%	Widowed	8.5%
Ethnic Group		Self employed	2.5%		
White	98.4%	Unemployed	5.1%		
Asian or Asian British	0.5%	Full-time Student	2.3%	Source: Census 2011	
Black or Black British	0.1%				
Chinese or Other	0.2%	Source: Census 2011		Tenure (%)	
Mixed Ethnicity	0.6%			Owned Outright	32.9%
Other Ethnicity	0.1%	Economic Inactivity		Mortgaged	29.1%
Identifying themselves as Welsh	72.4%	% inactive males 16-74 years:		Shared Ownership	0.1%
		Retired	16.8%	Council rented	11.1%
Source: Census 2011		Student	4.3%	Housing Assoc. rented	12.9%
		Looking after home/family	4.5%	Private rented	11.4%
Welsh Speakers (%)		Permenantly sick/disabled	9.6%	Other rented	1.4%
Aged 3+	11.5%	Other	2.7%		
				Source: Census 2011	
Source: Census 2011		Source: Census 2011			

29.0%	% of people with a limiting	27.2%	All aged 16-74 in employment	28,291
43.8%	long-term illness			
27.3%			Agriculture, Forestry & Fishing	0.30%
	% people opf working age with	13.9%	Mining & Quarrying	0.30%
32,478	limiting long-term illness		Manufacturing	20.10%
			Public Utilities	210%
	% of people whose health was:		Construction	7.90%
	Good	72.5%	Wholesale & Retail;repair motor vehicle	15.20%
	Fairly good	16.8%	Hotels & Catering	4.60%
	Not good	10.7%	Transport & Storage	3.90%
2,759			Financial Intermediation	1.70%
	All people who provide	12.5%	Real Estate	1.10%
	unpaid care		Public adminstration & defence	7.00%
			Education	7.90%
	% of people who provide unpaid care:		Health & Social Work	17.30%
57,321	1-19 hours a week	6.2%	Other	3.70%
36.0%	20-49 hours a week	23%		
15.80%	50 or more hours per week	4.0%	Source: Census 2011	
15.50%				
9.80%	Source: Census 2011			
15.20%				
4.20%	Job Seekers Allowance: May 202	0		
	Number of claimants	3,135		
	% of claimants	7.20%		
	Source: Nomis			
23			Cyngor Bwrdeisdref Sirol	
			⊢ Blaenau Gw	≥nt.
				J110
			County Borough Council	
	27.3% 32,478 32,478 2,759 57,321 36.0% 15.80% 15.50% 9.80% 15.20% 4.20%	27.3% % people opf working age with limiting long-term illness % of people whose health was: Good Fairly good Not good 2,759 All people who provide unpaid care % of people who provide unpaid care: 1-19 hours a week 36.0% 15.80% 15.80% 15.50% 9.80% Source: Census 2011 Job Seekers Allowance: May 202 Number of claimants % of claimants Source: Nomis	27.3% % people opf working age with 32,478 limiting long-term illness % of people whose health was: Good 72.5% Fairly good 16.8% Not good 10.7% 2,759 All people who provide unpaid care: 57,321 1-19 hours a week 6.2% 36.0% 20-49 hours a week 2.3% 15.80% 50 or more hours per week 4.0% 15.50% 9.80% Source: Census 2011 15.20% 4.20% Job Seekers Allowance: May 2020 Number of claimants 3,135 % of claimants 7.20% Source: Nornis	27.3% % people opf working age with % people opf working age with 13.9% Mining & Quarrying Manufacturing Public Utilities Construction Wholesale & Retail; repair motor vehicle Hotels & Catering Transport & Storage Financial Intermediation Real Estate Public administration & defence Education Health & Social Work Other \$57,321

Glossary of Terms

Adoption	Final stage of LDP preparation where the LDP becomes the statutory Development Plan for the purposes of the Act.
Annual Monitoring	A yearly report to monitor the effectiveness of the LDP and ultimately determines whether any revisions to the Plan are
Report (AMR)	necessary. It assesses the extent to which the LDP strategy and objectives are being achieved and whether the LDP
	policies are functioning effectively.
Baseline	A description of the present state of an area.
Blaenau Gwent	This is the name of the Local Authority preparing the LDP.
County Borough	
Council (BGCBC)	
Candidate Sites	A site nominated by an individual with an interest in land (i.e landowner, developer, agent or member of the public) to
	be considered for inclusion in the LDP. All Candidate sites will be assessed for suitability for inclusion as potential
	allocations.
Community	People living in a defined geographical area, or who share interests.
Community	The Community Involvement Scheme forms part of the Delivery Agreement. It outlines the principles of engagement
Involvement	and provides detail on how the Local Planning Authority will involve communities and stakeholders (including
Scheme (CIS)	businesses and developers) in the preparation of the Local Development Plan.
Consensus Building	A process of dialogue with the community and other interested parties to understand relevant viewpoints and to seek
	agreement where possible.
Consultation	A formal process in which comments are invited on a particular topic or draft document usually within a defined period
	of time.
Council	Blaenau Gwent County Borough Council (excluding for planning purposes the Brecon Beacons National Park
	administrative area that falls within the Blaenau Gwent area.)
Delivery Agreement	A document comprising Blaenau Gwent County Borough Council's (as Local Planning Authority) timetable for the
(DA)	preparation of the LDP together with its Community Involvement Scheme, submitted to the Welsh Government for
	Agreement.
Deposit	A formal six week stage in which individuals and organisations can make representations on the LDP. Representations
	that relate to whether the plan is 'Sound' are then examined by an Inspector.
Deposit LDP	This is a full draft of the LDP which undergoes a formal consultation period prior to it being submitted to the Welsh

	
	Government for public examination.
Duly Made	Representations to the LDP which are made in the correct way within the consultation period.
Engagement	A proactive process that seeks to encourage the involvement and participation of the community and other groups in
	the decision making process.
Evidence Base	Information and data that provides the basis for the preparation of the LDP vision, objectives, policies and proposals
	and justifies the soundness of the policy approach of the LDP.
Examination	The examination involves public examination of the Deposit LDP, the Deposit representations, the report of
	consultation, evidence base/background documents and the Sustainability Appraisal Report. This is carried out by the
	Planning Inspectorate on behalf of the Welsh Government.
Frontloading	Community involvement and consensus building at early stages of plan preparation.
Habitat Regulation	This is the assessment of the potential effects of a Development Plan on one or more European sites and comprising
Assessment	Special Areas for Conservation (SACs), candidate SACs and Special Protection Areas. The assessment should conclude
	whether or not a proposal or policy in a Development Plan would adversely affect the integrity of the site in question.
Indicator	A measure of variables, over time, often used to measure achievement of objectives.
Inspector's Report	The report prepared by an independent inspector who examines the LDP. The Inspector's Report contains
	recommendations on the content of the final LDP and is binding upon the Council. The Council must adopt the LDP in
	the manner directed by the Inspector.
Involvement	Generic term to include both participation and consultation techniques.
Local Development	A land use plan that is subject to independent examination, which will form the statutory Development Plan for a local
Plan (LDP)	authority area for the purposes of the Act. It should include a vision, strategy, area-wide policies for development
	types, land allocations, and where necessary policies and proposals for key areas of change and protection. Policies and
	allocations must be shown geographically on the Proposals Map forming part of the plan.
Local Planning	In the case of Blaenau Gwent County Borough, this is Blaenau Gwent County Borough Council excluding Brecon Beacons
Authority (LPA)	National Park.
National	The NDF will set out a 20 year land use framework for Wales and will replace the current Wales Spatial Plan. The Welsh
Development	Government Planning Directorate has begun work on the NDF.
Framework (NDF)	
Objective	A statement of what is intended, specifying the desired direction of change in trends.
Participation	A process rather than a single event that provides opportunity for direct engagement with the community and

	stakeholders to input into decision making.
Planning	The Wales branch of the Planning Inspectorate is an independent body who will be responsible for the formal
Inspectorate	examination of the LDP.
•	
Planning Policy	Planning policy guidance for Wales produced by the Welsh Government is set out in this document.
Wales (PPW)	
Pre-deposit	Stages of plan preparation and consultation before the Deposit LDP is finalised and approved by Council.
Preferred Strategy	This sets out the broad strategic direction for the LDP. This includes the preferred level of growth along with the spatial
	strategy for distributing growth. It also includes the vision, issues and objectives of the Plan.
Press Releases	Sent to Welsh media, including newspapers, radio and television news stations as appropriate. Media may choose not
	to print or broadcast an item.
Regulation	Regulations are set out in Welsh Statutory instruments. They provide the framework for the preparation of the LDP.
Report of	A Consultation Report is one of the documents required to be submitted for independent examination. An initial
Consultation	consultation report is also required for the pre-deposit stage.
Representations	Comments received in relation to the LDP, either in support of, or in opposition to.
Review Report	The Review Report provides an overview of the issues that have been considered as part of the full review process and
	identifies changes that are likely to be needed to the LDP, based on evidence. It also sets out the type of revision
	procedure to be followed in revising the LDP.
Scoping	The process of deciding the scope and level of detail of a Sustainability Appraisal, including the sustainability effects and
	options which need to be considered, the assessment methods to be used, and the structure and contents of the SA
	report.
Significant Effect	Effects which are significant in the context of the plan. (Annexe II of the SEA Directive give criteria for determining the
_	likely environmental significance of effects).
Soundness Tests	In order to adopt a LDP it must be determined to be sound by the Planning Inspector. The Tests of Soundness are set
	out in PPW. There are three tests to make that judgement in relation to the plan as a whole. A framework for assessing
	the soundness of LDPs has been developed by the Planning Inspectorate.
Stakeholders	Interests directly affected by the LDP – involvement generally through representative bodies.
Strategic	A Strategic Development Plan is a tool for regional planning to cover cross-boundary issues such as housing and
Development Plan	transport. It will be prepared by a Strategic Planning Panel across a region. LPAs must have regard to the SDP when
(SDP)	developing their LDPs.
()	detelopment and an arrangement and arrangement and arrangement and arrangement and arrangement arrange

Strategic	Generic terms used internationally to describe environmental assessment as applied to polices, plans and programmes.
Environmental	The European SEA Directive (2001/42/EC) requires a formal "environmental assessment of certain plans and
Assessment (SEA)	programmes, including those in the field of planning and land use".
Submission	When the LDP, SAR and HRA are formally submitted to the Welsh Government for independent examination by a Welsh
	Government appointed Inspector.
Supplementary	Provides supplementary information in respect of the policies of the LDP. They do not (SPG) form part of the
Planning Guidance	Development Plan and are not subject to independent examination but must be consistent with it and with national
(SPG)	planning policy.
Sustainability	Tool for appraising policies to ensure they reflect sustainable development objectives (i.e. social, environmental and
Appraisal (SA)	economic factors). Each LPA is required by the SEA Regulations to undertake SA of the LDP. This form of SA fully
	incorporates the requirements of the SEA Directive.
Sustainability	A document required to be produced as part of the SA process to describe and appraise the likely significant effects on
Appraisal Report	sustainability of implementing the Plan, which meets the requirements for the Environmental Report under the SEA
(SAR)	Directive. The SEA Regulations requires each LPA to prepare a report of the findings of the SA of the LDP.
Timetable	Sets out the dates by which key stages and processes of LDP preparation are expected to be completed. These are
	definitive for stages up to the deposit of the LDP and indicative for the remaining stages after.
Well-being of the	The Well-being of Future Generations (Wales) Act 2015 is legislation that requires public bodies, such as local
Future Generations	authorities, to put long term sustainability at the forefront of their thinking to make a difference to lives of people in
(Wales) Act (2015)	Wales. Local authorities must work towards the seven well-being goals and enact the five ways of working set out in the
	Act.
Workshop	Where members of the public have the opportunity to engage in group debates and practical exercises with written or
	drawn 'output'.

Planning Policy Team
Blaenau Gwent County Borough Council
Municipal Offices Civic Centre Ebbw Vale NP23 6XB

Tel: (01495) 354740/355538/355501

Email: planning.policy@blaenau-gwent.gov.uk
Website: www.blaenau-gwent.gov.uk

